

RESOLUTION

WHEREAS, the construction firm Automatic Door Systems with offices at 86 Porete Avenue, North Arlington, New Jersey 07031 was awarded the contract for the construction of a new entrance canopy enclosure addition to the West Orange Police Facility in the amount of \$104,850.00 for the Base Bid and \$10,000.00 for Alternate No. 1 on April 27, 2010; and

WHEREAS, the construction period for the completion of this project was set at 210 calendar days from the "Notice to Proceed", which was set at a period from June 1, 2010 to December 28, 2010; and

WHEREAS, Automatic Door Systems was delayed for several reasons to miss their deadline to complete this project by December 28, 2010; and

WHEREAS, the Engineering Department met with representatives of Automatic Door Systems to determine the period of construction delay recommended during the winter months; and

WHEREAS, it was agreed by the respective parties to suspend construction until March 14, 2011 and set the new substantial completion date at June 12, 2011, which is a period of ninety (90) days; and

WHEREAS, the firm of Automatic Door Systems agrees to perform the required work at no additional cost increase contained in the contract; and

WHEREAS, the Township Council concurs in the foregoing.

NOW THEREFORE BE IT RESOLVED by the West Orange Township Council that the construction work on the new entrance canopy enclosure addition to the West Orange Police Facility be suspended from December 28, 2010 to March 13, 2011 and the work resumed on March 14, 2011 for ninety days until the new substantial completion date of June 12, 2011.

Karen J. Carnevale, Municipal Clerk

Sal M. Anderton, Council President

Adopted: January 18, 2011