

RESOLUTION

WHEREAS, the Township Council by Resolution No. 89-16 dated March 22, 2016 awarded the contract Street Improvements 2016 in the amount of \$3,355,203.44 to Reggio Construction, Inc., 1575 West Street, Fort Lee, New Jersey 07024; and

WHEREAS, the Township Council by Resolution No. 217-16 dated September 20, 2016 approved Change Order No. 1 with Reggio Construction, Inc. in the amount of \$75,000 to mill and resurface Old Pleasant Valley Way in conjunction with Dawes Avenue one of the 25 streets in the contract Street Improvements 2016; and

WHEREAS, the Township Council by Resolution No. 134-17 dated June 13, 2017 approved Change Order No. 2 with Reggio Construction, Inc., in the amount of \$49,900 to reconstruct 815 linear feet of porous wall underdrain pipe in Rosemont Terrace; and

WHEREAS, one of the remaining four streets in the contract, Ralph Road, was specified to only be milled and resurfaced based upon a visual inspection made in 2015 with no new curb proposed; and

WHEREAS, in 2017 during the improvement of two other streets in the vicinity of Ralph Road, Reggio Construction, Inc., at the request of the Township made a more detailed inspection of the curb to determine why sections of the granite block curb had loosened and leaned since the 2015 inspection; and

WHEREAS, the Township Engineer determined that the existing curb had little or no concrete footing which led to the conditions observed in 2017; and

WHEREAS, the Township Engineer also determined that milling and paving the roadway would further deteriorate the condition of the existing granite block curb; and

WHEREAS, the replacement of the curb after the road was milled and paved would be more costly and require the removal of a portion of the new pavement next to the granite block curb; and

WHEREAS, the Township Engineer by letter dated August 29, 2017 recommends that the granite block curb and concrete driveway aprons on Ralph Road be reconstructed prior to milling and paving the roadway; and

WHEREAS, the Township Engineer estimates the cost to replace the granite block curb and concrete driveway aprons on Ralph Road at \$264,000 for the 2,200 foot long roadway; and

WHEREAS, the Township Engineer prepared Change Order No. 3 for this additional work in the amount of \$353,224.26 which reflects the additional work on Ralph Road at the unit prices bid and the additional cost of as built quantities for the other 21 streets in the contract completed to date; and

WHEREAS, the Township Engineer by letter dated August 29, 2017 recommended Change Order No. 3 as necessary and beneficial; and

WHEREAS, sufficient funds exist for this work under Change Order No. 3; and

WHEREAS, the Township Council concurs in the foregoing.

NOW, THEREFORE BE IT RESOLVED, by the Township Council of the Township of West Orange that Change Order No. 3 for the contract Street Improvements 2016 with Reggio Construction, Inc., 1575 West Street, Fort Lee, New Jersey 07024 in the amount of \$353,224.26 which together with Change Order No. 1 and Change Order No. 2 represents a 14.25 percent increase in the original contract amount is hereby approved.

Karen J. Carnevale, R.M.C., Municipal Clerk

Joe Krakoviak, Council President

Adopted: September 5, 2017

I hereby certify funds are available from:

ACCOUNT NO. 03-2475-16-0060-00
2016 STREET RESURFACING-
2017 STREET RESURFACING-

John O. Gross, Chief Financial Officer

CHANGE ORDER NO. 3**PROJECT: STREET IMPROVEMENTS 2016****CONTRACTOR: REGGIO CONSTRUCTION, INC.
1575 WEST STEEET
FORT LEE, NEW JERSEY 07024**

ORIGINAL CONTRACT AMOUNT	\$3,355,203.44
ADDITIONAL AUTHORIZED AMOUNTS, CHANGE ORDER NO. 1	\$ 75,000.00
ADDITIONAL AUTHORIZED AMOUNTS, CHANGE ORDER NO. 2	\$ 49,900.00
ADJUSTED AUTHORIZED AMOUNT THRU CHANGE ORDERS NO. 1 AND NO. 2	\$3,480,103.44
CHANGE ORDER NO. 3	\$ 353,224.26
ADJUSTED AUTHORIZED AMOUNT THRU CHANGE ORDER NO. 3	\$3,833,327.70
INCREASE IN PERCENTAGE OF ORIGINAL CONTRACT AMOUNT THRU CHANGE ORDER NO. 3	14.25

RECOMMENDED BY MUNICIPAL ENGINEER

LEONARD R. LEPORE**AGREED TO BY CONTRACTOR**

REGGIO CONSTRUCTION INC.**APPROVED BY OWNER**

TOWNSHIP OF WEST ORANGE**AUTHORIZED BY RESOLUTION NO. 202-17****DATED: September 5, 2017**