

RESOLUTION

WHEREAS, the Township Council by Resolution No. 178-17 dated August 15, 2017 awarded the contract **2017 Street Improvements Phase IV** in the amount of \$2,055,200.72 to Reggio Construction, Inc., 1575 West Street, Fort Lee, New Jersey 07024; and

WHEREAS, the Township Council by Resolution No. 176-18, dated July 17, 2018 approved Change Order No. 1 for this contract in the amount of \$189,356.00 which represented a 9.21 percent increase in the contract; and

WHEREAS, the Township Engineer by letter dated September 19, 2018 recommended Change Order No. 2 in the amount of \$90,000.00 be authorized to allow the installation of additional quantities of six inch diameter perforated storm drain above and beyond the contract amounts on Stone Drive, Powell Drive and Connel Drive;

WHEREAS, the Township Engineer requests this Change Order so these improvements can be made within the next several weeks, in conjunction with the installation of the contract quantities of six inch perforated pipe, which could not be achieved if a separate contract was bid; and

WHEREAS, the Township Engineer by letter dated September 19, 2018 recommended Change Order No. 2 as necessary and beneficial; and

WHEREAS, sufficient funds exist for this work under Change Order No. 2; and

WHEREAS, the Township Council concurs in the foregoing.

NOW, THEREFORE BE IT RESOLVED, by the Township Council of the Township of West Orange that Change Order No. 2 for the contract 2017 Street Improvements Phase IV with Reggio Construction, Inc., 1575 West Street, Fort Lee, New Jersey 07024 in the amount of \$90,000.00 which represents a 9.21 percent increase in the original contract or in conjunction with Change Order No. 1 results in a 13.59 percent increase in the original contract amount is hereby approved bringing the total authorized contract amount to \$2,334,556.72.

KAREN J. CARNEVALE, R.M.C., MUNICIPAL CLERK

SUSAN McCARTNEY, COUNCIL PRESIDENT

Adopted: September 25, 2018

**I hereby certify funds are available from: ACCOUNT NO. 2018 STREET RESURFACING IMPROVEMENTS
03-2544-18-0500-010**

JOHN GROSS, CHIEF FINANCIAL OFFICER

September 19, 2018

CHANGE ORDER NO. 2**PROJECT: 2017 STREET IMPROVEMENTS, PHASE IV****CONTRACTOR: REGGIO CONSTRUCTION, INC.
1575 WEST STEEET
FORT LEE, NEW JERSEY 07024****ADDITIONAL WORK AUTHORIZED****STONE DRIVE, POWELL DRIVE, CONNEL DRIVE**

ITEM NO. 12B	6 Inch Perforated Pipe in Roadway 1500 linear feet @ \$60.00 per L.F.	\$90,000.00
---------------------	--	--------------------

ORIGINAL CONTRACT AMOUNT	\$2,055,200.72
---------------------------------	-----------------------

CHANGE ORDER NO. 1	\$189,356.00
---------------------------	---------------------

ADJUSTED CONTRACT AMOUNT THROUGH CHANGE ORDER NO. 1	\$2,244,556.72
--	-----------------------

PERCENTAGE INCREASE THROUGH CHANGE ORDER NO. 1	9.21%
---	--------------

CHANGE ORDER NO. 2	\$90,000.00
---------------------------	--------------------

ADJUSTED CONTRACT AMOUNT THROUGH CHANGE ORDER NO. 2	\$2,334,556.72
--	-----------------------

PERCENTAGE INCREASE THRU CHANGE ORDER NO. 1	13.59%
--	---------------

RECOMMENDED BY MUNICIPAL ENGINEER

LEONARD R. LEPORE**AGREED TO BY CONTRACTOR**

REGGIO CONSTRUCTION, INC.**APPROVED BY OWNER**

TOWNSHIP OF WEST ORANGE**AUTHORIZED BY RESOLUTION NO.****DATED:**