

RESOLUTION

WHEREAS, the Township Council by Resolution No. 214-18 dated September 25, 2018 awarded the contract 2018 Street Improvements Phase IIB in the amount of \$2,267,911.78 to Granada Construction Company, 147 Thomas Street, Newark, New Jersey 07114; and

WHEREAS, the Township Engineer by letter dated August 2, 2019 recommended Change Order No. 1 in the amount of \$300,000.00 to allow additional work at the unit prices bid for the improvement of Barbara Avenue and Dawson Avenue due to their deterioration since the contract was bid and awarded in summer/fall 2018; and

WHEREAS, the Township Engineer recommends this Change Order as necessary and beneficial since bidding this work as a separate project will result in higher unit prices than those of a current larger project and it also allows this work to proceed in a quicker time span as it will be performed in conjunction with the improvement of Phyllis Road, Marshall Street, Greenwood Avenue and Mellon Avenue in late summer 2019; and

WHEREAS, sufficient funds exist for the work under Change Order No. 1; and

WHEREAS, the Township Council concurs in the foregoing.

NOW, THEREFORE BE IT RESOLVED, by the Township Council of the Township of West Orange that Change Order No. 1 for the contract 2018 Street Improvements Phase IIB with Granada Construction Company, 147 Thomas Street, Newark, New Jersey 07114 in the amount of \$300,000.00, which represents an 13.23 percent increase in the original contract is hereby approved bringing the total authorized contract amount to \$2,567,911.78.

KAREN J. CARNEVALE, R.M.C., MUNICIPAL CLERK

JERRY GUARINO, COUNCIL PRESIDENT

I hereby certify funds are available from:

ACCOUNT NO. 2018 STREET RSURFACING
IMPROVEMENTS 03-2544-18-0500-010
\$300,000.00

August 2, 2019

CHANGE ORDER NO. 1

PROJECT: 2018 STREET RESURFACING PHASE IIB

**CONTRACTOR: GRANADA CONSTRUCTION COMPANY
147 THOMAS STREET
NEWARK, NEW JERSEY 07114**

ORIGINAL CONTRACT AMOUNT \$2,267,911.78

CHANGE ORDER NO. 1 FOR TWO ADDITIONAL STREETS \$ 300,000.00

ADJUSTED CONTRACT AMOUNT THROUGH CHANGE ORDER NO. 1 \$2,567,911.78

PERCENTAGE INCREASE THROUGH CHANGE ORDER NO. 1 13.23%

RECOMMENDED BY MUNICIPAL ENGINEER

LEONARD R. LEPORE

AGREED TO BY CONTRACTOR

GRANADA CONSTRUCTION COMPANY

APPROVED BY OWNER

TOWNSHIP OF WEST ORANGE

AUTHORIZED BY RESOLUTION NO. 204-19

DATED: August 13, 2019